



## City-Led Projects

### Central Seawall Replacement

Date	Deliverable	Notes	Status
3/2010	Consultant selected	Team led by Tetra Tech - consultant is refining the schedule.	Complete
Late Spring 2010	Begin environmental process	Expected to take about 18-24 months	Notice of Intent to be published on June 4, 2010
4/2010	Form Seawall Stakeholder Committee		Delayed by 1 month
Fall 2010	Draft seawall concepts completed		Work has begun on this task
10/2010 – 6/2011	Design coordination	Coordinate with central waterfront design process	
4/2011	Select preferred seawall alternative or alternatives		
6/11 – 12/2012	Final design		
12/2012	Start construction	Assumes concurrent utility work	
12/2014	End construction		

Date	Council Action	Notes	Status
8/2/2010	King County's deadline for November ballot measure		

### Central Waterfront Public Spaces and Streets (King to Battery)

Date	Deliverable	Notes	Status
5/2010	Issue RFQ for design team		
10/2010	Design team selected and under contract	Will be coordinated with seawall design	
10/2010 – 7/2011	Develop concept design and framework plan		
7/2011 – 12/2015	Final design and permitting	May be under multiple design packages	
5/2010 – 3/2013	Design and construction for utility relocations		



2015 - 2018	Construction	May be under multiple construction contracts	
-------------	--------------	--	--

Date	Council Action	Notes	Status
9/2010	Council Special committee review of Final Recommendations		

### Mercer Corridor – West Phase

Date	Deliverable	Notes	Status
4/5-4/9/10	Consultant interviews		Complete
4/30/10	Finalize consultant selection		KPFF was selected by SDOT to provide consultant services for the Mercer Corridor West Phase Project
6/2010	Develop funding plan as part of 2011 budget process		
9/2010	Initiate vacation of Broad Street	SDOT communicates to Council, if needed	
Summer 2010	Recommendation for 6 <sup>th</sup> Avenue alignment	Mercer West's design includes a 6 <sup>th</sup> Avenue extension	
9/2010 – 12/2011	Right of way acquisition		
●3/2011	30 percent design (including number of lanes)	We expect to reach 30% design by early 2011	
3/2011 – 6/2012	Final design and permitting		
Mid-2011	SEPA/NEPA documentation complete		
2012	Begin construction on Mercer West and north portal	Construction of Mercer West and proposed bored tunnel construction need to be coordinated because of multiple stages of construction and their transportation impacts	
12/ 2014	End construction		



Date	Council Action	Notes	Status
6/30/10	Lift budget proviso, if needed	\$4.5 million allocated for 2010 with another \$4.5M held under council proviso	

### Mercer Corridor – East Phase (related project)

Date	Deliverable	Notes	Status
7/2010	Begin construction (North side, then south side)	Anticipated to take 3 years to complete all phases of Mercer East	
2012	Two-way Mercer opens		
Summer 2012 - Summer 2013	Valley Street improvements		

Date	Council Action	Notes	Status
5 - 6/2010	Lift budget proviso	Authorize spending for construction activities	5/25: Transportation Committee briefing 6/8: Transportation Committee vote 6/14: Full Council vote

### State-Led Projects

#### SR-99 Central Viaduct Replacement (Proposed Bored Tunnel, South Portal, North Portal)

Date	City Deliverable (●) or WSDOT Milestone	Notes	Status
● 1 - 5/2010	Weekly executive level coordination meetings on agreements	Technical teams meet multiple times a week	Ongoing
● 5/2010	Transmit agreements legislation to Council	City and WSDOT are developing three agreements for the proposed bored tunnel project between WSDOT and SPU, SCL and SDOT	



● Late May 2010	Transmit City courtesy review comments on RFP		
Late May 2010	Issue final RFP for proposed bored tunnel		On track
● 9/2010	SDOT Director signature for SDEIS		
10/2010	SDEIS published		
Fall 2010	Preferred alternative announced prior to or with issuance of the SDEIS		
Fall 2010	WSDOT receives final proposals from design-build contractors for the proposed bored tunnel project		
● 2010	Right of way agreement negotiation		Will be completed in 2011
1/2011	Award contract to design-build team for proposed bored tunnel project		
● 5/2011	SDOT Director signature for FEIS		
7/2011	Record of Decision (ROD) published		
7/2011	Proposed bored tunnel construction begins		
TBD	Pioneer Square Preservation Board Certificate of Approval		
● 7/2011	City issues shoreline permit		
● 7/2011	City issues noise variance		
● 12/2011	City issues street use permit	Dependent on design-build consultant's design schedule	
5/2012	Begin to demo SR 99 from S. King Street to the Battery Street Tunnel		
2015	New SR 99 segment through downtown Seattle opens to drivers		
● 2016-2017	Complete surface roadway and pedestrian improvements at south and north ends		

Date	Council Action	Notes	Status
5-7/2010	Review and authorization to sign SPU, SCL, SDOT agreements		



10/2010	ROW Agreement to Council (tentative)		To be completed 2011
---------	--------------------------------------	--	----------------------

### South Access (includes surface streets, related utility work)

Date	City Deliverable (●) or WSDOT Milestone	Notes	Status
10/2009-6/2012	Preliminary design		
6/12 – 9/13	Final design		
5/2014 – 1/2017	Construction		

### North major utilities contract

Date	City Deliverable (●) or WSDOT Milestone	Notes	Status
10/2009 – 9/2011	Preliminary and final design		
2/2012 – 1/2013	Construction		

### North Access (includes related utility work)

Date	City Deliverable (●) or WSDOT Milestone	Notes	Status
9/2009 – 10/2011	Preliminary design		
10/2011 – 10/2012	Final design		
1/2014 – 5/2016	Construction		

### North surface streets (includes related utility work)

Date	City Deliverable (●) or WSDOT Milestone	Notes	Status
4/2010 – 9/2015	Design		
10/2015 – 10/2017	Construction	Includes connection of John, Thomas and Harrison during construction	

### Spokane Street (City led related project)

Date	City Deliverable (●) or WSDOT Milestone	Notes	Status
●Spring 2010 – May	Construction		



2012			

### S. Holgate St. to S. King St.

Date	City Deliverable (●) or WSDOT Milestone	Notes	Status
4/14/2010	Stage 2 - opening of contractor bids	Stage 2: bridge and roadway construction	Skanska USA Civil is the apparent low bidder to replace the southern mile of the Alaskan Way Viaduct
Late April 2010	Stage 1 – anticipated completion	Stage 1: utility relocation	Crews are nearly finished relocating and replacing utilities near the Port of Seattle's Terminal 46, west of the sports stadiums
● 4/2010	Stage 2 - SDOT plan approval		Letter of plan approval issued for first round of plan addenda on 4/13/10. Additional letters of plan approval to be issued.
5/2010	Stage 2 - construction begins to replace viaduct's south end		
● 5/2010	City-BNSF agreement on signal pre-emption at S. Atlantic Street		
4/2011	New bike/ped path on west side of Alaskan Way S complete		
2012	Begin construction of grade-separated railroad crossing at S. Atlantic Street		
2012-2013	Demolish SR 99 south of S. King Street		
2013	New SR 99 segment south of downtown, between S. Holgate and S. King streets opens to drivers		
2015	Complete grade-separated railroad crossing at S. Atlantic Street		



### SR-519 Intermodal Access

Date	City Deliverable (●) or WSDOT Milestone	Notes	Status
4/12/2010	Open bridge along S. Royal Brougham Way Ribbon cutting ceremony		Complete
Late April/Early May 2010	Open westbound off-ramp from I-90 and I-5 S. Atlantic Street overpass.		The Royal Brougham Way Bridge and I-5/I-90 off-ramp to the Atlantic Street overpass are both <a href="#">open to traffic</a> .
5/2010	Full reopening of Third Avenue S. Complete east and west S. Royal Brougham Way plazas		Third Avenue S. is on track for early June; landscaping work underway
6/2010	Substantially complete		

Date	Council Action	Notes
● 7/2010	Potential acceptance of turn back property	

### SR-99 Intelligent Transportation Systems (ITS)

Date	City Deliverable (●) or WSDOT Milestone	Notes
1/2010	Construction began	Crews are working on E. Marginal Way between Lucille Street and Hudson Street
12/2012	Complete SR 99 Intelligent Transportation Systems project	

### Automated Viaduct Closure Gates System

Date	City Deliverable (●) or WSDOT Milestone	Notes
● 4/2010	City issues street use permits	Complete.
May/June 2010	Advertise and award project	Ad date anticipated for May 24 <sup>th</sup>
8/2010	Begin construction	
12/2010	Complete project	