

Alaskan Way Viaduct **REPLACEMENT** PROGRAM





Seattle City Council
July 15, 2013

Overview


- Settlement mitigation and monitoring program.
- Six-month tunneling schedule and online tracking tool.
- State and City coordination during tunneling.
- Bertha dedication event.



South End Settlement Mitigation



Settlement Mitigation Along the Tunnel Route



Crews installed micropiles under the viaduct.



Crews finished reinforcing a section of the viaduct last fall.

Western Building Structural Reinforcement



Settlement Monitoring Program



Protecting Structures Along the Tunnel Route



*Monitoring equipment installed on a rooftop.
Photo by Soldata.*

- Install monitoring equipment on nearly 200 structures, including the viaduct.
- Install 700 instruments under streets and sidewalks to measure any ground changes.
- Track measurements of excavated material as tunneling machine progresses.
- Use satellite images to assess any changes in ground condition.

Exterior Building Monitoring Equipment





Photo by Soldata of crews installing an automated survey machine.

Interior Building Monitoring Equipment

Tiltmeter



A tiltmeter is a 3-inch by 12-inch device fastened to an interior wall with bolts or brackets.

Liquid Level Sensor



A liquid level sensor is a 6-inch by 3-inch device connected to a half inch diameter tube filled with water and mounted on a wall with bolts or brackets.

Crack Gauge



Small gauges measure changes in the size of existing building cracks.

Monitoring the Viaduct



The viaduct is outfitted with:

- Tiltmeters
- Prisms, read by an automated survey machine
- Automatic crack gauges




Ground Monitoring



- Instruments installed under streets and sidewalks along tunnel alignment.
- Allows crews to detect movement deep underground before effects are seen at street level.
- Instruments extend 2 to 300 feet underground.
- Visible portion is a 4 to 12-inch diameter cover.

Satellite Imaging

- Images taken prior to construction will create reference points for engineers.
- Images taken during construction will be compared with pre-construction data to monitor any changes.
- Allows crews to monitor tunnel route as well as areas beyond the instrumented monitoring area.




Collecting and Organizing Data

- Construction monitoring task force meets daily to review data.
- From the tunneling machine:
 - Track measurements of excavated material.
 - Track grout volumes.
 - Track face pressures.
- From the surface:
 - Using Geoscope database to organize collected geotechnical and structural data.



Six-Month Tunneling Timeline

- Start tunneling: late July 2013.
- Tunneling in controlled environment: late July to fall 2013.
- Arrive at final controlled maintenance zone: fall 2013.
- Tunnel under the viaduct: late fall 2013.



State and City Coordination During Tunneling

- Participate in ongoing weekly scheduled meetings.
- Develop and distribute daily tunnel progress reports.
- Shared access to database containing real-time monitoring data.
- Maintain coordinated incident response protocol.




Photo taken near South King Street where Bertha will tunnel in a controlled environment.

Bertha's Pre-Bore Dedication Public Event

- Saturday, July 20, 2013.
- Dedication ceremony at 11:30 a.m.
- Walk the construction site and view Bertha, up-close from 12 p.m. to 3 p.m.
- Sign your name on a tunnel liner segment.
- www.AlaskanWayViaduct.org for more details.



Visit the SR 99 Tunnel Construction Viewing Platform



Website:

www.AlaskanWayViaduct.org


Twitter: @BerthaDigsSR99

Email:

viaduct@wsdot.wa.gov

Hotline:

1-888-AWV-LINE



A view of Bertha from above.