Mercer Corridor Project West Phase



City Council Transportation Committee Eric Tweit, Larry Huggins & Hillary Hamilton (FAS) April 22, 2014



SDOT's mission & vision

Mission: delivering a first-rate transportation system for Seattle.



Vision: a vibrant Seattle with connected people, places, and products.

SDOT's values




Presentation overview

- Project description
- Budget
- Schedule
- Upcoming construction
- Surplus property
- Next steps

Project description

- Completes two-way Mercer Corridor
- Connects I-5 & SR 99 to Seattle Center, Queen Anne, Interbay
- Improves pedestrian and bicycle connections



Widened Mercer Underpass

- Wider sidewalks
- Bicycle path
- Two-way traffic
- Replace SR 99 Bridge



Budget Project Cost

Environmental, Design, Right-of-Way	\$ 14.4 M
Construction	\$ 80.7 M
 Contractor 	
 Construction Management 	
 WSDOT for 6th N and Harrison 	
Total	\$ 95.1 M

Budget Funding Sources

Commercial Parking Tax	\$ 28.3 M
Surplus Property	\$ 32.6 M
WSDOT SR 99 North Access	\$ 0.9 M
WA State TIB	\$ 5.0 M
FHWA STP	\$ 8.2 M
FHWA TIGER	\$ 14.0 M
Utilities	\$ 6.2 M
Total	\$ 95.1 M


Schedule Major Milestones


Start Construction	2 nd Q 2013
Complete East Bridge Deck	4 th Q 2013
Close Broad Street	2 nd Q 2014
Complete Bridge	4 th Q 2014
Substantial Completion	3 rd Q 2015


Construction

Underpass

- Replace bridge
- Reinforce north wall
- Utilities
- Widen street








Construction

Queen Anne N to 5th Ave N

- Signals
- ADA
- Street light conduit
- Sidewalks
- Trolley poles & wire








Coming in May and June

- Mercer and Roy: 5th Ave N to Queen Anne Ave N

 Two-way
- Mercer: 9th Ave N to 5th Ave N Two-way (two lanes per direction)
- Broad St CLOSED



Broad Street Closure

Post-closure Activities

- Fill Broad Street
- Demo bridge at Mercer & Dexter
- Install utilities in Mercer and Dexter
- Capacity restrictions at Mercer & Dexter
- WSDOT North Access

 (in Broad St right-of-way
 June 30, 2014)



Surplus Property

Project Funding Source


- \$2 M: Rubble Yard
- \$30.6: Interfund loan
- #5, #6, #8, #9: future street vacation
- #7: vacation approved
- #10: disposition initiated
- #4: SDOT proposal to vacate and sell

Current values from 2012 restricted use appraisal; assumed *proposed* re-zone. Value for #4 updated in 2013.



Surplus Property Property #4

- Broad Street Right-of-Way and SDOT Property
- King County Sewer Facilities
- Other City Objectives FAS 2014 Budget Direction
- Available at completion of Mercer West Construction




15

Surplus Property Property #4

Proposed Process for Sale to Fund Mercer West

- SDOT Petition for Street Vacation
- Identify Public Benefits to be incorporated
- Sell entire property after street is vacated



Next steps Property #4

2Q 2014	Begin Street Vacation Process (SDOT)
2Q-4Q 2014	Design Commission & Other Departments Review
1Q 2015	Public Hearing
1Q 2015	Council Action
2015	Begin Property Disposition Process

Questions?

eric.tweit@seattle.gov | (206) 684-8834 mercerinfo@seattle.gov | (206) 419-5818

http://www.seattle.gov/transportation/ppm_mercer

http://www.seattle.gov/transportation









