

Alaskan Way Viaduct Replacement Program




Seattle City Council


Feb. 27, 2012

Meeting Overview

- Construction update.
- Parking mitigation.
- Seattle City Light T1/T2 update.
- Expert Review Panel.



Since September 2011...



Agency Coordination


- Meet weekly with partner agencies, private contractors and stakeholders to coordinate construction closures.
- Update agency websites weekly with verified and consistent closure information.
- Provide coordinated construction information to the public.



Coordinated web tool showing waterfront access.


Community Outreach

- Meet and communicate regularly with project neighbors and stakeholders to coordinate the following:
 - Construction activities and related closures.
 - Parking impacts and mitigation strategies.
 - Bike impacts and detours.
 - Property-specific issues and concerns.
- Provide up-to-date information using inter-agency web tools, weekly emails and proactive media outreach.
- Regular meetings with community and stakeholder groups.



Construction Update

Building the Second SR 99 Bridge



S. Holgate to S. King Street Project – Stage 3




Relocate Utilities



South Portal Area Construction

May 2012 through 2013



- Prep work for launch pit construction.
- Viaduct strengthening from March to August 2012.
- Building monitoring and settlement work from February to June 2012.
- Extend Alaskan Way South detour under the viaduct to Spring Street in May 2012.




Seattle City Light:

*Central Waterfront Transmission
Line Relocation Project*

Darnell Cola

SCL Director – Asset Management and Large Projects

Project area map



Project Status and Current Work

- Completing duct bank installation from Columbia through Spring streets over the next three weeks
- Continuing vault installation (Yesler Way to Columbia Street, Spring to Seneca Streets)
- Technical and outreach collaboration with neighboring projects (SCL, STP, SDOT, WSF)
- Ongoing public outreach: weekly updates, door-to-door outreach, web updates, 24-hour hotline
- Project is on time and on budget



Crews use a vibratory hammer to drive in sheet pile between Yesler Way and Columbia Street

Additional AWW-associated efforts

- **SODO:** Line crews working to reconnector feeders to power the Tunnel Boring Machine (began in October, will continue through next October).
- **South Lake Union:** Installation of ducts and vaults with electrical work to follow to relocate SCL in the north portal area (in advance of north portal excavation this summer).

North Portal Area Construction



- Southbound SR 99 lane closure begins in early March.
- Building demolition in spring / excavation of receiving pit in early summer.

Parking Mitigation

STOP UP and get email alerts and special deals.
Enter valid email address... SUBSCRIBE

Your Spot HOME MAPS DEALS EVENTS LINKS CONTACT

your spot is here.

Lots and Lots of Parking Spots,
All at Considerably Lower Costs

Plan ahead and save your sanity.
Suspendisse vestibulum dignissim quam. Integer vel augue. Phasellus nulla purus, interdum ac, venenatis non, varius rutrum, leo. Pellentesque habitant morbi tristique senectus et netus et malesuada fames ac turpis egestas. Aliquam lectus orci, adipiscing et, sodales ac, feugiat non, lacus. Ut dictum velit nec est. Quisque posuere, purus sit amet malesuada blandit, sapien sapien auctor arcu, sed pulvinar felis in sollicitudin tortor. Maecenas volutpat, nisl et dignissim pharetra

[Continue Reading](#)

Events Calendar

- 10.31 Pioneer Square Halloween
- 11.08 Some day in November
- 11.23 Pre-Thanksgiving Bash
- 11.24 Thanks Giving Party, Be Thankful!
- 12.15 Jingle Bell Walk for Arthritis
- 12.24 Christmas Eve Party @ Someplace

Parking Locator Map

Deal Spotlight
Jimmy John's
Pioneer Square
Get 25% Off
[View Deal](#)

Helpful Links

- Map of Construction Site:
<http://seattle.gov/idot>
- LA Rail Schedule
<http://seattlelightrail.com>
- Seattle Department of Corrections:
<http://seattle.gov/idot>
- Alaska Way Viaduct News
<http://seattlelightrail.com>
- Another Link
<http://seattlelightrail.com>

Parking

YourSpotIsHere.com

Parking

***FIRST FOUR HOURS**

YourSpotIsHere.com

AWV Parking Impacts Group

2012 Proposed work plan:

- Partner with private facilities to make more short-term space available.
- Make physical improvements to parking facilities and paths to waterfront and Pioneer Square.
- Add angle parking on Alaskan Way north of ferry terminal.
- Expand the e-Park program.
- Continue marketing program.
- Monitor performance and adjust as necessary.



AWV Parking Impacts Group

Long-term strategies under consideration:


- Continue 2012 strategies.
- Shuttle connecting existing parking facilities to waterfront and Pioneer Square.
- Buy, lease or build a new parking facility.
- Install additional wayfinding signs.
- Implement programs during special events (i.e., valet or validation).
- Create a smart phone app.



Expert Review Panel Findings

- Program is proceeding on schedule and within budget.
- Well managed program with strong implementation practices.
- Work to secure planned funds including tolling and Port contributions.
- WSDOT and the City should complete a binding agreement regarding the management, design and construction of the Alaskan Way surface street.

Alaskan Way Viaduct Replacement Program



Website:

www.alaskanwayviaduct.org

Email:

viaduct@wsdot.wa.gov

Hotline:

1-888-AWV-LINE