

Seattle Parks and Recreation
2008 Parks and Green Spaces Levy
Development Status as of January 24, 2011
(sorted by completion and date)

Project			P&GSL Allocation	Planning	Design	Construction	Complete	Status (as of January 24, 2011)	Scheduled completion
COMPLETED PROJECTS FROM 2009-2010									
1	Hassinger	Atlantic St. Play Area Renovation	350,000					Complete	Complete
2	Hassinger	Bayview Playground Renovation	250,000					Complete	Complete
3	Davidson	Beacon Hill Playground Renovation	180,000					Complete	Complete
4	Hassinger	Bhy Kracke Park Play Area Renovation	150,000					Complete	Complete
5	Hassinger	Brighton Playfield Play Area Renovation	450,000					Complete	Complete
6	Goold	Camp Long Renovation	1,000,000					Complete	Complete
7	Graves	Chinook Beach Park Restoration	100,000					Complete	Complete
8	Davidson	Fairmount Playground Play Area Renovation	170,000					Complete	Complete
9	Hassinger	John C. Little Play Area Renovation	300,000					Complete	Complete
10	Baldwin	Lawton Park Play Area Renovation	300,000					Complete	Complete
11	Baldwin	Matthews Beach Park Play Area Renovation	450,000					Complete	Complete
12	Alsbaugh	Queen Anne Boulevard Improvements	250,000					Complete	Complete
13	Baldwin	Seward Park Play Area Renovation	450,000					Complete	Complete
14	Holden	Delridge Playfield Renovation	3,200,000					Complete	Complete
15	Holden	Genesee Playfield #1 Renovation	2,100,000					Complete	Complete
16	Holden	Lower Woodland Playfield, Field #2	2,400,000					Complete	Complete
17	Holden	Lower Woodland Playfield, Field #7	2,800,000					Complete	Complete
18	Goold	Colman Playground - Children's Play Garden	950,000					Complete	Complete
19	Sheffer	Magnuson Park - NE 65th St. Path Improvements	500,000					Complete	Complete
PROJECTS UNDERWAY/TO BE COMPLETED IN 2011-12									
1	Davidson	Sandel Playground Renovation	350,000					Complete	1/7/2011
2	Goold	Kirke Park (formerly 9th Ave. NW Park development)	800,000					In CD	6/30/2011
3	Hassinger	Golden Gardens Park Play Area Renovation	500,000					In CD	6/30/2011
4	Hassinger	Rainier Playfield Play Area Renovation	600,000					in CD	6/30/2011
5	Goold	Ross Playground Play Area Renovation	450,000					In CD	6/30/2011
6	Goold	Northacres Park Spray Park (Wading Pool #2)	200,000					In CD	7/31/2011
7	Goold	Northacres Park Play Area Renovation	550,000					In CD	7/31/2011
8	Goold	Georgetown Playfield Spray Park Development	400,000					In CD	7/31/2011
9	Davidson	Delridge Skatespot (in lieu of Myrtle Reservoir)	250,000					contract awarded	8/30/2011
10	Baldwin	International District Playground	500,000					In CD	9/30/2011
11	Baldwin	Crown Hill Elementary Park	1,200,000					In CD	10/30/2011
12	Baldwin	Jefferson Skate Park Development						in bidding	10/30/2011
13	Goold	Othello Playground Safety and Lighting Improvements	250,000					In DD	12/31/2011
14	Gibbons	Discovery Park Capehart	1,000,000					In CD	12/31/2011

**Seattle Parks and Recreation
2008 Parks and Green Spaces Levy
Development Status as of January 24, 2011
(sorted by completion and date)**

15	Sheffer	Jefferson Park Development	5,000,000				Beacon Mt. and playfield renovation in CD	12/31/2011
16	Gibbons	Langston Hughes PAC Renovation - Seismic	2,500,000				contract awarded	12/31/2011
17	Donohue	Hubbard Homestead Park (formerly N'gate Urban Ctr)	2,500,000				Overall park complete; skatespot in 2011	12/31/2011
18	Hassinger	West Seattle Reservoir Park Development	3,000,000				In DD	3/30/2012
19	Donohue	Bell Street Park Boulevard Development	2,500,000				In DD; SDOT permit process extended review	6/30/2012
20	Goold	Highland Park Spray Park (Wading Pool #3)	200,000				In schematic design	6/30/2012
PROJECTS TO START IN 2011/TO BE COMPLETED 2011-12								
1	Davidson	Judkins Skatespot	600,000				2011 start	
2	Davidson	Roxhill Playground	450,000				2011 start; coordinate with skate spot	
3	Davidson	Roxhill Playground Skatespot	600,000				2011 start; coordinate with playground	
4	Hassinger	Volunteer Park Play Area Renovation	800,000				2011 start	
5	TBD	Queen Anne OLA (Kinnear)	70,000				2011 start; part of FOLK Park (Lower Kinnear)	
6	TBD	Magnolia OLA (Magnolia Manor)	70,000				2011 start	
7	Holden	Washington Park Playfield					2011 start	
8	Holden	Walter Hundley Playfield (formerly High Point PF)					2011 start	
RECOMMENDED 2011-2012 OPPORTUNITY FUND PROJECTS								
1		John Street Enhancement Project	260,000					
2		James Court Woonerf	500,000					
3		19th & Madison Neighborhood Park	473,000				acquisition	
4		McGilvra Place Green Infrastructure	364,000					
5		Lower Kinnear Park Enhancement Plan	750,000				NMF planning and design	
6		University Heights, South Lot Park, Playground Gardens	747,000					
7		Naturalizing Northgate	500,000					
8		The Troll's Knoll	685,000					
9		Park Enhancements for Bitter Lake Reservoir	287,000					
10		John Muir Elementary PG Improvements	270,000				NMF planning and design	
11		Rainier Beach Urban Farm and Wetlands	500,000					
12		Lewis Park Reforestation	260,000					
13		Jimi Hendrix Park	500,000				NMF planning and design	
14		Santos Rodriguez Memorial Park	350,000					
15		Puget Ridge Edible Park	520,000				acquisition	
PROJECTS IN 2012-2014 AND BEYOND								
1	Fuller	Laurelhurst Playground Play Area Renovation	400,000				2012 start	
2	TBD	Montlake Playfield Play Area Renovation	550,000				2012 start	
3	TBD	Woodland Park Playground	350,000				2012 start	
4	Baldwin	Maple Leaf Reservoir Park Development	5,000,000				In DD	6/30/2013
5	TBD	Cedar Park Renovation	500,000				2013 start	
6	TBD	Gasworks Park Play Area Renovation	1,400,000				2013 start	
7	TBD	Hing Hay Park	3,000,000				2013 start	

**Seattle Parks and Recreation
2008 Parks and Green Spaces Levy
Development Status as of January 24, 2011
(sorted by completion and date)**

8	Baldwin	Maple Leaf Playground	450,000				2013 start		
9	TBD	Marra-Desimone Farm	1,100,000				2013 start		
10	TBD	Victor Steinbrueck Park	1,600,000				2013 start; based on prev. NMF design		
11	Eastberg	Shoreline Access- Street Ends	500,000				In planning	6/30/2014	
12	Sheffer	Washington Park Arboretum	2,500,000				Multiple phase project; partially complete	10/30/2014	
NON-PDD PROJECTS									
1	Hassinger	Seattle Asian Art Museum	9,000,000				To be managed by SAAM/on HOLD		
2	SDOT	Burke Gilman Trail Extension	3,750,000				SDOT managed project		
3	SDOT	Lake-to-Bay Trail	1,500,000				SDOT managed project		
4	SDOT	West Duwamish Trail	2,000,000				SDOT managed project		
5	Mead	Forest and Steam Restoration - Green Seattle Partnership	1,000,000				In progress at various sites		
6	Mead	Forest and Steam Restoration - Kiwanis Ravine	600,000				In progress		
7	Raymond (DON)	Community Food Gardens & P-Patches	1,000,000				In progress at various sites		